FT Date: 10/10/05 TF Date: 10/17/05

	SEGMENT LENGTH (Miles)	AVERAGE SPEED (MPH)		TRAVEL TIME (Seconds)		DELAY (Seconds)		STOPS	
FROM - TO		(FT)	(TF)	(FT)	(TF)	(FT)	(TF)	(FT)	(TF)
01. PINNER ST - ELM ST	0.06	27.9	30.1	8	7	0	0	0.0	0.0
02. ELM ST - MYRTLE AVE	0.08	33.2	32.4	9	9	0	0	0.0	0.0
03. MYRTLE AVE - PROCTOR ST	0.09	37.2	37.0	8	8	0	0	0.0	0.0
04. PROCTOR ST - SUBURBAN DR	0.61	37.7	46.8	58	47	0	0	0.0	0.0
05. SUBURBAN DR - PROSPECT RD	0.48	40.2	46.8	43	37	0	0	0.0	0.0
06. PROSPECT RD - NANSEMOND PKWY	0.28	17.2	43.7	57	23	28	0	1.0	0.0
07. NANSEMOND PKWY - C ST	0.25	40.1	37.7	22	24	0	0	0.0	0.0
08. C ST - SUFFOLK BYPASS	1.07	50.2	50.2	77	77	0	0	0.0	0.0
Summary	2.92	37.1	45.2	283	232	28	0	1.0	0.0